

National Aeronautics and Space Administration



JWST Program Office

Eric P. Smith



Astrophysics Subcommittee
August 12, 2014



Changes Since Last Meeting

- Working with GAO providing information for their FY14 report, completed ISIM schedule risk analysis (SRA), and OTE SRA.
- ISIM cryo-vacuum test #2 (CV2) underway, proceeding nominally
- NIRSpec new detectors installed into focal plane array, All new FGS detectors selected, focal plane assembly underway. Both sets are on schedule for installation after CV2.
- NIRCам DC-DC converters manufactured and being integrated into new focal plane electronics (FPE) cards, will be inserted into FPE boxes after CV2.
- New microshutter assembly in testing and on schedule for insertion into NIRSpec after CV2
- Spacecraft CDR and System Look-back Review (SLR) completed and successful
- Backplane center section/Backplane Support Fixture finished at NGAS.
- Pathfinder center section delivered to GSFC for engineering mirror installation activities.
- Flight secondary mirror support module delivered, flight secondary mirror support struts completing testing.
- Schedule reserve consumed (~2 months) for Unitized Pallet Structure manufacturing. Initial flight build did not meet strength margins.
- Flight Sunshield Layer 3 complete and in testing, Flight sunshield Layers 4 & 5 manufacturing underway.
- Ground support equipment for 2016 OTIS test being installed on schedule at JSC Chamber A
- Flight MIRI cryocooler cold head assembly (CHA) not used in ISIM CV2 this Summer. Unit that is installed and went through CV #1 test will be used.
- Cryocooler Compressor Assembly schedule performance not improving.




Program Manager Watch List

- **Cost:** FY14 reserves are tight, but will have enough for this year. NGAS-observatory is performing well to their cost plan. NGAS-cooler, though, is having significant difficulty staying on its cost plan. FY15 reserves will be tight entering the fiscal year.
- **Schedule:** Critical path funded schedule reserve decreased from 13 to 11.25 months due to UPS manufacturing issue; moisture barrier solution found, working on full manufacturing process and MRR.
- **Cryocooler:** CCA delivery schedule slips, cost growth consuming disproportionate share of Project UFE, jitter disturbance, workmanship and quality
- **3/4" Non Explosive Actuator**
- **Star Tracker Strut Assembly**
- **20 micro mid-infrared stray light (Level 2 requirement).** Good test results from 5-layer membrane deployment might reduce this stray light.
- **New ITAR regulations (could necessitate rework or new licenses; completed cross-walk of new ITAR threshold criteria against JWST design).**




JWST Simplified Schedule




OTE = Optical Telescope Element
 OTIS = Optical Telescope + ISIM

k months of project funded critical path (mission pacing) schedule reserve





Project Funded Schedule Reserve





Fiscal Year 2014 HQ Milestones

| Month | Milestone | Comment |
|--------|---|--|
| Oct-13 | 1 Primary Mirror Backplane Support Structure Cryogenic Testing Readiness Review | Completed 9/10/13 |
| | 2 Mirror Deployment Electronics Unit Manufacturing Readiness Review | Completed 10/8/13 |
| Nov-13 | 3 Jet Propulsion Lab. (JPL) Cryogenic Test Chamber Readiness Review | Completed 12/19/13 |
| | 4 Johnson Space Center (JSC) Telescope and ISIM support structure fabrication complete | Completed 11/4/13 |
| Dec-13 | 5 Spacecraft Critical Design Review Complete | Completed 1/16/2014 [shutdown delay] Delayed 8/2014 due to harness short and valve issue, non-flight CHA to be used for CV2 |
| | 6 MIRI Cryocooler Flight Cold Head Assembly (CHA) delivered to ISIM | Completed 12/23/13 |
| | 7 JSC Clean Room ready to receive ground support equipment | Concluded 11/13/2013, but not all tests completed because of shutdown |
| Jan-14 | 8 Complete ISIM cryogenic-vacuum risk reduction test | Completed 12/16/13 |
| | 9 Delivery of last Primary Mirror Segment to GSFC | Completed 1/16/14 |
| Feb-14 | 10 Observatory Operations software scripts Build 3 Complete | Completed 11/20/13 |
| | 11 New detector focal plane arrays for NIRCam ready for integration into instrument | Completed 2/19/14 |
| Mar-14 | 12 Secondary Mirror Mount delivery | Completed 2/19/14 |
| | 13 MIRI Cryocooler flight electronics delivered to JPL | Delayed to August, resolving parts issues, small cost, but no schedule impact |
| | 14 Final Data Management Subsystem Design Review | Completed 11/22/13 |
| Apr-14 | 15 Flight NIRCam and NIRSpec ready for integration into ISIM | 2/4/14 (NIRSpec), 3/8/2014 (NIRCam: harness issues and snow delays) |
| | 16 Spacecraft Solar Array Manufacturing Readiness Review | Completed 2/21/14 |
| May-14 | 17 JSC Chamber A Telescope ground support equipment test #1 design review | Completed 2/26/14 |
| | 18 Telescope actuators electronics drive unit delivery | Completed 4/1/14 |
| Jun-14 | 19 Flight MIRI cryocooler assembly delivered to JPL | Delayed to September, VM welding issue |
| | 20 MIRI Cryocooler Flight Refrigerant Line Deployment Assembly delivered to integration and testing | Completed 4/30/14 |
| | 21 Sunshield Membrane Cover Assembly Manufacturing Readiness Review | Completed 4/30/14 |
| Jul-14 | 22 MIRI cryocooler Test Readiness Review | Delayed to Dec., due to late cryo-cooler assembly |
| | 23 Updated Observatory Commissioning Plan (rev C) delivery | Completed 4/28/14 |
| Aug-14 | 24 Start acceptance testing of flight cryocooler assembly and associated electronics | Delayed to Jan, 2015 due to late cryo-cooler assembly |
| | 25 Start cryo-vacuum test with fully integrated ISIM ("CV2") | Completed 5/29/14 |
| Sep-14 | 26 Flight spare MIRI cryocooler assembly delivered to JPL | Delayed to Dec., VM welding issue |
| | 27 JSC Chamber A bake-out and cryogenic proof testing complete | Proof test complete, bake-out concluding in July, no schedule impact |
| Oct-14 | 28 Hardware ready for MIRI cryo cooler test #3: checkout complete | Delayed to Feb 2015, due to late cryo-cooler assembly delivery to JPL |
| | 29 Spacecraft Mid-Course Correction Thruster Final Assembly complete | Delayed to Jan 2015, 3 mo. schedule slack to need date remains |
| Nov-14 | 30 Proposal Planning Subsystem build 9 complete | Completed 4/30/14 |
| | 31 Sunshield Mid-boom and Stem assembly Manufacturing Readiness Review | Delayed to 4/30/15, 5 mo. Schedule slack to need remains |
| Dec-14 | 32 Spacecraft Flight Software Build 2.2 Test Readiness Review | Delayed to 9/2014 [shutdown] |
| | 33 NIRSpec and FGS/NIRISS new Focal Plane Arrays ready for integration | Delayed to 9/2014 [shutdown] |
| Jan-15 | 34 JSC cryogenic test telescope and ISIM test ground support equipment integration complete | Delayed to 10/2014 [shutdown] |
| | 35 Complete cryo-vacuum test of fully integrated ISIM ("CV2") | Delayed to 10/2014 [shutdown] |
| 7/3/14 | 36 NIRSpec new microshutters ready for integration | Delayed to 10/2014 [shutdown] |

Blue font(underline) denotes milestones accomplished ahead of schedule, orange font denotes milestones accomplished late.



Milestone Performance

- Since the September 2011 replan JWST reports high-level milestones monthly to numerous stakeholders

| | Total Milestones | Total Milestones Completed | Number Completed Early | Number Completed Late | Deferred to Next Year |
|--------|-----------------------------|---|---------------------------------------|--------------------------------------|----------------------------------|
| FY2011 | 21 | 21 | 6 | 3 | 0 |
| FY2012 | 37 | 34 | 16 | 2 | 3 |
| FY2013 | 41 | 38 | 20 | 5 | 3 |
| FY2014 | 36 | 21 | 9 | 13* | 6 |

*Late milestones have been or are forecast to complete within the year. Six shutdown-related delayed milestones included in this tally. Deferred milestones are not included in the number-completed-late tally.



Delayed Items Details

- #3 JPL readiness review for test chamber used in MIRI testing delayed by one month to better spread workforce. Because of delays in other MIRI components readiness review could move by one month with no schedule impact.
- #6 Cold Head Assembly (CHA) delivery delayed after testing before shipment revealed an electrical short. Insulation rubbed off wires during vibration testing. Potting being used around wire harness. Will be delivered for use in JPL end-to-end testing. Existing non-flight CHA will be used for CV2, no schedule impact, cost impact covered with project UFE.
- #13 Unexpected ripple in signal from MIRI electronics for Cryocooler Compressor Assembly (CAA) require study before JPL can accept delivery from NGAS. No schedule impact as CCA electronics are not needed until CCA delivered, cost impact covered with project UFE.
- #15 GSFC closed for snow several days and difficulties associated with installing wire harness on the ISIM caused NIRCcam to miss this milestone by a week. There is no impact to the ISIM CV2 schedule because of this.



Delayed Item Details

- #19, #22, #24, #26, #28 All delays in the MIRI CCA arising primarily from difficulty in achieving good weld for verification model. Verification model subsequently has passed its test, but flight units must now be built-up. Schedule impacts to JPL testing being investigated, ultimately needed for integration into spacecraft in 2016.
- #27 Chamber A cryo-proof testing completed on schedule. Some minor contamination clean-up meant a later start to the bake-out which will complete in July rather than June. There is no schedule impact to this shift.
- #29, #32 In both cases work schedules at NGAS adjusted following “replan” contract definitization to match workforce numbers with available budget.



Primary Technical Performance Metrics

| Performance / Resource Parameters | Capability / Requirement | Estimate or Predict 6-14 | Comments |
|---|--------------------------|--------------------------|--|
| Sensitivity Parameters | | | |
| NIRCam SI Sensitivity @ 2 microns (nJy) Level 1 | 11.4 | 10..2 | Prediction at EOL from 6-19-13 SI TPM Report |
| MIRI SI Sensitivity @ 10 microns (nJy) | 700 | 679 | Prediction at EOL from 6-19-13 SI TPM Report |
| Straylight (MJy/ster @ NIR 2 microns) | 0.091 | 0.089 | Prediction from 4-7-14 Integrated Modeling Review |
| Straylight (MJy/ster @ NIR 3 microns) | 0.07 | 0.066 | Prediction from 4-7-14 Integrated Modeling Review |
| Straylight (MJy/ster @ MIR 10 microns) | 3.9 | 1.59 | Average of Non-Grey Only Case (12-16-13 AWG) and Worst Case R4 Estimate from TRACEPRO |
| Straylight (MJy/ster @ MIR 20 microns) | 200 | 386 | Average of Non-Grey Only Case (12-16-13 AWG) and Worst Case R4 Estimate From TRACEPRO |
| OTE Transimission* Ap m ² | 22 | 22.219 | 2013 03 20 Transimission X Budget - RevE.xlsx predictions at 2 microns min margin wavelength |
| Image Quality Parameters | | | |
| Strehl (NIR 2 microns) | 0.80 | 0.836 | Strehl at $\lambda = 2.0 \mu\text{m}$ From SLR |
| Strehl (MIR 5.6 microns) | 0.80 | 0.936 | Strehl at $\lambda = 5.6 \mu\text{m}$ from SLR |
| NIRCam ChannelWavefront Error (nm) | 150 | 125 | Rev W (v2.1 (2) WFE Budget |
| NIRSpec Channel Wavefont Error (nm) | 238 | 218 | Rev W (v2.1 (2) WFE Budget |
| NIRISS Channel Wavefront Error (nm) | 180 | 135 | Rev W (v2.1 (2) WFE Budget |
| MIRI Channel Wavefront Error (nm) | 421 | 224 | Rev W (v2.1 (2) WFE Budget |
| EE Stability at 2 microns Over 24 hours | 2.30% | 0.81% | From SLR |
| EE Stability at 2 microns Over 14 days | 3.00% | 1.95% | From SLR |
| Image Motion rms for 15 sec Sliding Window for NIRCam (mas) | 6.6 | 5.3 | From SLR |
| Operations Parameters | | | |
| Observing Efficiency | 70% | 77.0% | From "Observation Efficiency Allocations Report JWST-RPT-004166, Revision F" |
| Slew Time for 90 Degree Slew with 5 RWAs (min) | 60.0 | 57.3 | Prediction as cited in Pointing Budget D36177 RevH Para 5.1 |
| Momentum Accumulation LV1 (Nms/d) | 22 | 18.10 | Updated on 8-1-2013 (13-JWST-207D) from Torque Tables for SC Bus IM Cycle (Nom+rss)*MUF |
| Momentum Accumulation LV4 (Nms/d) | 23 | 18.50 | Updated on 8-1-2013 (13-JWST-207D) from Torque Tables for SC Bus IM Cycle (Nom+rss)*MUF |
| Thermal Parameters | | | |
| Cryo Parasitic Margin (NIRCam) | 60% | 69.1% | Predicts with Liens and Accepted Opportunities per 2014.04.07_Obs_v5.3h2_0R_P5P_v61.xlsx |
| Cryo ParasiticMargin (NIRSpec FPA) | 60% | 65.3% | Predicts with Liens and Accepted Opportunities per 2014.04.07_Obs_v5.3h2_0R_P5P_v61.xlsx |
| Cryo Parasitic Margin (FGS/NIRISS) | 60% | 58.9% | Predicts with Liens and Accepted Opportunities per 2014.04.07_Obs_v5.3h2_0R_P5P_v61.xlsx |
| ISIM Cavity Temperature (K) | 41K (TBR) | 43.2 | Area Average with Liens and Accepted Opportunities per 2014.04.07_Obs_v5.3h2_0R_P5P_v61.xlsx |
| Cryo-Cooler Line Load Margin (Pinch Point / Steady State) | 83% | 64%/69% | Cryo-Cooler Predicts from K. Banks and S. Thomson Feb 2014 |
| Cryo-Cooler OM Load Margin (Pinch Point / Steady State) | 83% | 157%/69% | Cryo-Cooler Predicts from K. Banks and S. Thomson Feb 2014 |
| Data and Link Parameters | | | |
| S-Band Uplink Margin (dB) | 3.00 | 5.80 | Adverse Margin From 2013.11.01 S-Band Link (SC CDR).pdf (SC Omni at 2000 bps) |
| S-Band Downlink Margin (dB) | 3.00 | 3.90 | Adverse Margin From 2013.11.01 S-Band Link (SC CDR).pdf (Both Omni's at L2 at 200 bps) |
| Ka-Band Downlink Margin (dB) | 3.00 | 4.44 | Adverse Margin From 2013.10.31 Ka-band Link (SC CDR).pdf (28 Mbps) |
| Observatory Resources | | | |
| Observatory Wet Mass (kg) | 6620 | 6055 | Estimate with Pendings From 6-12-14 Mass Report |
| Observatory CG Offset (mm) | Area in DCI | 20.6 | CG uncertainty ellipse to 5 mm margin Ariane Static Unbalance Domain with Pendings (6-12-14) |
| Observatory Power Load (W) | 1808 | 1510 | Estimate + Pendings, 6-12-14 Power Report vs SA at 6 years |
| Observatory Power Generation (W) | | 2055 | Power Generation at 6 Years, 6-12-14 Power Report |
| I&T Parameters | | | |
| JSC Timeline (Days) | 120 | 88 | Partners Workshop Presentation 2-11 |

2-3 micron micro stray light is in spec, but small margin, maintained yellow for caution. 20 micro stray light is red, but not Level 1; modelling continues, likely Level 2 requirements change. Recent 5-template test results on edge alignment might reduce layer 5 temperature.





Deployment Reviews

NGAS process, with active participation by NASA

Deployment Review Process per D46458 Deployment Review

| Description | Typical DR0 | Typical DR1 | Typical DR2 | Typical DR3 |
|--------------------|---|---|--|---|
| Timing | Early in design phase, after deployment baseline design established | After assembly-level deployment testing prior to "system-level" testing | After post-environmental system-level deployment testing | After spacecraft final build, prior to spacecraft shipment to launch site |
| "Toll Gate" | For proceeding with design, development testing of deployables | For proceeding with spacecraft-level testing of deployables | For proceeding with final build of deployables | For spacecraft shipment and launch |





Observatory Deployment Design

| Function | LV | Spacecraft | | | | | | | Sunshield | | | | | | | | OTE | | | | | | | | CJAA | | |
|--------------------------|----------------|-------------|---------------------------------|-----------------------|--------------------|------------------|------------|------------|--------------------------------|---------------|--------------------------|-----------------|-------------------|--------------------|-------------|-----|--------------|-----------|------|------------------|-------------|------|-----------|-----|------|------------|------------|
| | Launch Vehicle | Solar Array | STA (Upper/Lower LL & Radiator) | Gimbaled Antenna Assy | Cryocooler Support | DRSA -- Vertical | Bus-to-OTE | Bus-to-IEC | Pre-UPS Deploy Release of MRDs | Fwd & Aft UPS | Mid-Spreader Bars to OTE | Membrane Covers | Mid-Boom Assembly | DRSA -- Horizontal | Core Covers | Rim | Cable Brakes | Trim Flap | ADIR | DTA/Harness Tray | +V3 LRM/IEC | SMSS | Bat Wings | Bib | | Frill Flap | PMBA Wings |
| Release | √ | √ | √ | √ | √ | √ | √ | √ | √ | √ | √ | √ | √ | √ | √ | √ | √ | √ | √ | √ | √ | | | | √ | √ | |
| Deploy | | √ | | √ | | √ | | | √ | | √ | √ | √ | √ | √ | √ | | | √ | √ | | √ | √ | √ | √ | | |
| # of NEAs | -- | 4 | 3 | 1 | 3 | 4 | 4 | 2 | 23 | 4 | 2 | 86 | 6 | 4 | 4 | 7 | 4 | 1 | 4 | 1 | 1 | 3 | -- | -- | -- | 8 | 1 |
| Total # of NEAs | | 21 | | | | | | | 141 | | | | | | | | 17 | | | | | | | | 1 | | |
| Mechanism Type | S | S | R | M | R | S | R | R | R | M | R | S | M | M | S | S | R | S | S | M | R | M | PD | PD | PD | M | R |
| Release Controller (Ord) | LV | TAU | TAU | TAU | TAU | TAU | TAU | TAU | TAU | TAU | TAU | TAU | TAU | TAU | TAU | TAU | TAU | TAU | TAU | TAU | TAU | N/A | N/A | N/A | TAU | TAU | |
| Motor Controller | | | | DEU | | | | | | | | DEU | DEU | | | | | | ADU | | DEU | | | | DEU | | |
| Telemetry | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| IRU | S | S | | | | | | | | S | | | S | S | | | | S | S | S | | S | | | | S | |
| Microswitch | I | I | I | I | I | I | | | | C | | | | | C | C | | I | C | | | | | | | ★ | |
| Resolver | | | | P | | | | | P | P | | | P | P | | | | | | P | | P | | | | P | |
| Motor Torque | | | | | | | | | S | S | I | | S | S | | | I | | | | | | | | | | |
| Reed Switches | | | | | | | | | | | | C | | | | | | | | | | | | | | | |
| Bus Current | | S | | | | | | | | | | | | | | | | | | | | | | | | | |
| Temp Sensors | | S | | | | S | | | | | | | S | | | | | | | | S | | S | S | S | | |
| Stray Light | | | | | | | | | | | | | | | | | | | | | | | | S | S | | |
| Strain Guage | | | | | | | | | | | | | | | | | | | | C | | | | | | | |
| Flexure (1st Motion) | | | | | | | | I | I | | | | | | | | | | S | | | | | | | | |
| Breakwire | C | | | | | | | | | | | | | | | | | | | | | | | | | | |

M = Motor S = Spring I = Initiation C = Complete
 R = Release Only PD = Passive Deployment P= Position S = Secondary Telemetry Indicator


★ Deviation ADR-D081



Ariane V Launch History

- Next launch on A5–ECA:
 - Optus 10 & MEASAT-3b (5/14 launch postponed): added SC verifications

JWST uses the ECA variant (square symbols).





Current Technical Issues

Cryocooler
Spacecraft Subsystems



Cryocooler Hardware on JWST

Astronomy, Physics and Space Technology Directorate

Cold Head Assy (CHA)/Region 1


Optics Module Stage (OMS)
(6K heat exchanger)

Heat exchanger Stage
Assembly (HSA)
(Recuperator, valves)



Cooler Tower Assy (CTA)/Region 2

Refrig. Line Deploy. Assy (RLDA)




Cooler Compressor Assy (CCA)/Region 3

PT Pre-cooler
Coldhead

JT Recuperator

PT Compressor

JT Compressor



Environmental Shield

PT
CCEs

Relay Switch Assy

JT
CCEs

Cooler Control Electronics Assy (CCEA)/Region 3

MIRI




Cryocooler Summary

- Cryocooler design risk is essentially retired
 - Verification Model (prototype stage 2/3 precooler) works and slightly exceeds derived heat lift requirements, flight Cryocooler Compressor Assembly (CCA) in manufacture
 - Flight electronics work, albeit with minor issues that are being addressed prior to acceptance testing
 - Cryo-Valves understood and issue resolved, HSA harness fixes implemented, flight unit for ISIM (Flight Model 2: FM2) and spare unit for CCA+CCE acceptance testing (FM1) are finishing-up
- Many more manufacturing issues at vendor than anyone anticipated, or should be expected. Serious drain on funding reserves and a serious threat to Spacecraft I&T schedule
 - Remediation in-process





Cold Head Assembly

FM1 HSA (to JPL for testing w/ CCA+CCEA)




FM2 HSA (to ISIM for CV3 and flight)







Cryocooler Compressor Assembly



Flight 2nd/3rd Stage Coldhead 460046-31




460155-1/-2 Split Bucket




Gold Plated CCA Recuperator 460073-21




Both PT Compressor's 460026-11-2000



460072-1-EM_BRAZE_QUAL, MFS



JT Compressor 460129-1



460023 Thermal Interface Plate



3/4 inch NEA Separation Shock Exceedence

- $\frac{3}{4}$ " NEA output shock exceeded requirement
 - Device successfully separates and allows deployment
 - Output shock increase created by premature wire breakage during spool separation
 - Device was redesigned to decrease wire stress and has been successfully tested
 - Will modify one-piece spool design and processing to reduce workmanship stresses and pay special attention to workmanship during spool build-



**Post Firing Restraint Wire
with new Winding Process**



Star Tracker

- ISSUE: GSFC deemed the Star Tracker CDR not successful. There was insufficient objective evidence presented to assure that:


The mount would meet its fundamental stability and alignment requirements (thermal drifts).

The test methods were accurate enough to screen composite billets to meet these requirements.

Additionally there was no evidence presented that indicated a thermal cocoon could be eliminated from the design.

- PROGRESS: System level margins are positive, and it appears there is enough margin to handle anticipated threats at the STSA level.
 - Star Tracker Support Assembly (STSA) will complete delta CDR 8/5-6/2014. MRRs in mid-August
 - Star Tracker Support Enclosure CDR scheduled for 8/22/2014, judged to be low risk by system engineering

Cocoon Concept





Sunshield Unitized Pallet Structure (UPS)

- Strength margins of UPS coupons did not meet requirements
- Root cause determined (moisture penetration into composite structure)
- New manufacturing process developed to address moisture issue
- MRR for new build scheduled for August 8
- Non-flight unit will be used to test subsequent manufacturing and assembly steps (e.g., bonding to structural beams)

UPS



UPS structural beam ready for bonding






RECENT HARDWARE PROGRESS




ISIM Heading into the SES Chamber






ISIM Integration and Test Flow





Pathfinder (Center Section + SMSS) NASA GSFC July 18, 2014






Flight Primary Mirror Backplane Support Structure



Flight Backplane Suspended from Strong Back in Load Test Fixture at NGAS
(Center Section and Backplane Support Fixture)




Engineering Sunshield Deployment Test






Spacecraft Bus Status

- Spacecraft bus structure coming together (Spacecraft element is ~68% complete) but running over in cost. Overruns have all been accommodated within available project UFE.
- Issues related to manufacturing of composite structures have affected cost and schedule performance.



Cone, spacecraft bottom panel and shear panels



Spacecraft Bus Top panel




OTIS Ground Support Equipment Status


Chamber Isolator Units
Dynamically isolates OTIS
Optical Test - **Integration of 6 units complete**



Cryo Position Metrology (CPM) Photogrammetry System
Integration Complete




ADM - new Leica delivered and under test



Space Vehicle Thermal Simulator (SVTS) and Sunshield Simulator
Passed design review and started Procurements and fab subcontracts




HOSS - OTIS support structure
Installed in chamber for bakeout



Center of Curvature Optical Assembly (COCOBA)
• Multiwavelength interferometer (MWIF), null, calibration equipment, coarse/fine PM phasing tools, Displacement Measuring Interferometer - **Moved to JSC**




USF Structural Frame - supports Metrology
In bakeout



3 Auto collimating Flat Mirrors (ACFs)
1.5 M Plano for Pass and Half Testing
ACF 1 complete, ACF 4 through second ion cycle, ACF 5 starting Cryo test.



AOS Source Plate
Sources for Pass and Half Test
72 optical fiber support cont.




Deep Space Edge Radiation Sink (DSERS)
Frame installed in chamber for bakeout



Mag Damper Cryo Test Article
Delivered



OTIS Process Flow




Acronyms

- AOS Aft-Optics Subsystem
- GSE Ground Support Equipment
- MGSE Mechanical Ground Support Equipment
- NGAS Northrop Grumman Aerospace Systems
- OGSE Optical Ground Support Equipment
- PF Pathfinder


Legend

- Prep & Transport (blue box)
- Assembly / Integration (orange box)
- Functional / Test (green box)
- Delivery (yellow box)



Risk Reduction Activities

Flight OTIS I&T




Fall 14

Fall 17



Yearly Themes

- ✓ 2013: Instrument Integration: The Science instruments will be finished and begin their testing as an integrated science payload
- ✓ **2014: Manufacturing the Spacecraft: Construction will commence on the spacecraft that will carry the science instruments and the telescope**
- ✓ 2015: Assembling the Mirror: The mirror segments, secondary mirror and aft optics will all be assembled into the telescope
- ✓ 2016: Observatory Assembly: The three main components of the observatory will be completed (instruments, telescope, spacecraft)
- ✓ 2017: Observatory Testing: The three main components of the observatory will be tested and readied for assembly (instruments, telescope, spacecraft) into a single unit
- ✓ 2018: Kourou Countdown: All parts of the observatory will be brought together, tested and readied for launch in Kourou, French Guiana



Summary

Challenges arising in critical manufacturing and I&T phases.

UFE tight in FY15, (but good performance with similar entry percentages for FY14 show it can be managed)

MIRI Cryocooler Compressor Assembly cost and schedule performance still subpar

ISIM team in their most challenging portion of the program.

JWST team continues to execute to the Launch Readiness Date commitments within budget.