



OTE Omni
Secondary Mirror Support Structure
Frill

Secondary Mirror Assembly
Secondary Mirror
18 Segment Primary Mirror
Aft Optics Subsystem

James Webb Space Telescope

Stationkeeping SCAT Thrusters
Spacecraft Bus Radiation Shades
J2 Equipment Panel
Star Trackers
Spacecraft Omni
LV Adapter Ring
Gimballed Antenna Assembly

Sunshield Layer 5
Forward Spreader Bars
Sunshield Layer 1
Forward UPS Assembly
Mid Boom
Mid Spreader Bar
Membrane Tensioning System
Spacecraft Bus


October 28, 2019

JWST Program Office

SIMPLIFIED SCHEDULE

2019					2020										2021				
A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M

k months of project funded critical path (mission pacing) schedule reserve



 Northrop-Grumman	 Space Telescope Science Institute	 Guiana Space Center
--	---	---

Remaining I&T Activities*



Post SCE-Environmental Sunshield Deployments & Repairs

Observatory Pre-environmental Deployments

System (electrical) test

Vibration and acoustics tests

Observatory Post-environmental deployments


Final system test

Observatory fold and stow for launch


*Top-level tasks to go. Many activities are associated with each of these steps

Remaining I&T Activities

SCE Post-Environmental Deployments




Observatory Pre-environmental Deployments



Observatory Environmental Test



Observatory Post-environmental Deployments



Observatory Final Build



Blue boxes are first time activities

Recent Updates

⑩ Programmatic

- Conducted the Systems Integration Review (SIR), the prelude to Key Decision Point D by the agency. KDP-D (November) marks the formal transition from construction into integration and test. KDP-D is where agency plans for remaining costs and schedule are formalized.
- Annual GAO audit concluding, exit conference scheduled for November

⑩ Observatory


- Successfully completed Spacecraft Element (SCE: sunshield + spacecraft bus) thermal vacuum testing
- OTIS (telescope + science instruments) and SCE have been mechanically and electrically integrated forming the Observatory.
- Telescope deployment driven by spacecraft electronics
- Sunshield deployment and tensioning driven by spacecraft electronics

• Science and Operations

- Ground segment testing and operations rehearsals continuing (e.g., science operations, contingencies)
- All Software elements at better than 97% requirements delivered to-date

Current Technical Issues

- Maintaining schedule performance
- Depressurization at fairing jettison
- Spacecraft Element (Post thermal vac. work)
 - Command Telemetry Processor (#2)
 - Traveling Wave Tube Amplifier (#1)



Fairing Depressurization

- Issue: Residual air trapped in folded sunshield membrane may cause an over-stress condition at the time of fairing separation due to the depress rate ($\Delta pressure \leq 0.013$ psi, capability 0.005 psi).

- Actions:

- More sensitive pressure transducers flown on two Ariane 5 flights confirm that there is residual pressure within the fairing that exceeds the capabilities (measured values = 0.008 psi). Third flight next month

- Working pressure driven (passive) designs to latch vents open on ascent

- Passive vents will fly in 2020 prior to Webb launch

Blue underlined text indicates changes from last meeting



Command and Telemetry

Processor (CTP)

- Description:
 - During System Level tests (Dec '18-Apr '19), CTP-2 exhibited two failed turn-ons and two unplanned power-off events. CTP was fully operational prior to the tests and no failures have occurred since 4/24/19.
- Action Plan & Status
 - Flight Unit
 - Comprehensive fishbone and disposition of possible causes
ONGOING
 - SRB RFA action Item response 9/24/19
 - FRB for External Load Test, CTP-2 removal disposition
Nov/Dec End
 - CTP-3 (EM to Flight Unit Upgrade)
 - Successfully completed Unit review on 10/3/19
COMPLETE
 - CT
 - P-3 I&T delivery forecast 12/20/19
- Expected Resolution / Impact
 - CTP-3 delivery to I&T
 - Installation during J2 panel opening in early 2020

Traveling Wave Tunable Amplifier (TWTA)

- Description:
 - During pre-environments testing, TWTA-1 unexpectedly powered off after having been operational for hours
- Action Plan & Status:
 - Proceed with environ. tests with added bus voltage and current monitoring FRB approved
 - Evaluate New TWTA build and replacement options
COMPLETE
 - Generate comprehensive fishbone of possible causes
COMPLETE
 - Manufacturing Readiness Review at vendor
COMPLETE
 - Review (Pre FRB) for panel open process COMPLETE
 - Return to FRB for TWTA removal COMPLETE
 - Delivery from vendor 10/29/19
- Expected Resolution/Impact:
 - Substitute TWTA-1 with new unit
 - Return to FRB for TWTA-1 Debug/Repair plan at vendor facility
 - Plan is to replace unit during J2 panel opening in early 2020

Fully Tensioned Sunshield



Backup

Fiscal Year 2019 JWST HQ Milestones

Month	Milestone	Comment
Oct-18	1 Conduct Wavefront Sensing rehearsal #2 at the Missions Operations Center (MOC)	Completed 10/6/18
	2 Stow the sunshield into launch position following repairs of the membrane covers	Completed 9/28/18
	3 Spacecraft Element (SCE) ready for resumption of environmental testing following MCA repairs	Completed 10/19/18
Nov-18	4 Complete Spacecraft Element Acoustic Test	Completed 10/28/18
	5 Deliver Observatory Science and Operations software build	Completed 10/19/18
Dec-18	6 Conduct Science Operations rehearsal #4 at the MOC	Completed 12/21/18
	7 Begin Spacecraft Element vibration testing	Completed 11/15/18
	8 Complete the validation of science payload software	Completed 10/27/18
Jan-19	9 Conduct a SCE Comprehensive System Test in preparation for thermal vacuum testing	Completed 9/26/18
Feb-19	10 Deliver final results for SCE environmental testing	Complete 4/5/2019
	11 Conduct Early Commissioning Exercise #2 at the MOC	Completed 3/6/2019 (Government shutdown delay)
Mar-19	12 Begin Spacecraft Element thermal vacuum test	Completed 4/7/19
	13 Deliver the flight version of launch vehicle coupled loads analysis #2 Observatory model	Completed 5/6/19
Apr-19	14 Open thermal vacuum chamber door following testing	Completed 5/19/19
	15 Conduct Wavefront Sensing rehearsal #3 at the MOC	Completed 4/12/19
May-19	- NONE	
Jun-19	16 Complete Spacecraft Element post-launch environmental testing deployment	replanned to follow science payload installation (FY20)
	17 Complete the secondary mirror structure deployment driven by the Spacecraft Element	Completed 7/13/19
Jul-19	18 Received updated Cycle 1 proposals from the Guaranteed Time Observers	Completed 6/25/19
	19 Conduct Science Operations rehearsal #5 at the MOC	Completed 7/12/19
Aug-19	20 Complete Spacecraft Element post-launch environments and thermal vacuum testing folding	replanned to follow science payload installation (FY20)
	21 Observatory System Integration Review (SIR)	Completed 7/25/2019 (Part 1), 10/19 (Part 2)
Sep-19	22 Install science payload onto the Spacecraft Element	Completed 8/23/19
	23 Deliver the flight version of launch vehicle coupled loads analysis #2 results and detailed assessment	replanned to follow science payload installation (FY20)
	24 Spacecraft Element Integration complete	Completed 6/29/19
	25 Conduct Contingency Planning rehearsal #3 at the MOC	Completed 9/27/19

Blue font(underline) denotes milestones accomplished ahead of schedule, orange font denotes milestones accomplished late.

Fiscal Year 2020 JWST HQ Milestones

Month	Milestone	FY2019 Deferral	Comment
Oct-19	1 Spacecraft Element level post-environment deployments complete	•	
Nov-19	2 Flight Software build 3.4 delivered		
	3 Data Management Subsystem build 7.4 delivered		
Dec-19	4 Replacement traveling wave tunable amplifiers (TWTAs) delivered		
Jan-20	5 Spacecraft Element level Sunshield post-environment folding complete	•	
	6 Deployable Tower Assembly deployment complete		
Feb-20	7 Flight coupled loads analysis #2 delivered	•	
	8 Command/Telemetry Processor (CTP) replacement delivered		
Mar-20	9 Replacement CTP & TWTA installed into Spacecraft		
	10 Conduct fourth early commissioning exercise		
Apr-20	11 Comprehensive System Test #4 readiness review complete		
	12 Deliver Science and Operations Center release 2.1		
May-20	13 Full Observatory level acoustics testing complete		
Jun-20	14 Full Observatory level vibration testing complete		
Jul-20	15 Telescope primary mirror wing deployment complete		
Aug-20	16 Final Sunshield membrane tensioning complete		
	17 Evaluation of Cycle 1 General Observing proposals (by Time Allocation Committee)		
Sep-20	18 Third launch readiness exercise conducted		

Blue font(underline) denotes milestones accomplished ahead of schedule, orange font denotes milestones accomplished late.